

FIRE HYDRANT PRESSURE AND FLOW SHEET

IMPORTANT – please read

Every Fire Hydrant shall be opened and flowed; however Fire Hydrant Pressure and Flow testing shall be carried out at hydrants designated by the local office (not all hydrants within a development needs to be tested). The hydrant flow tests are conducted to ensure that all main line valves are open and the proper main sizes have been installed. In addition, hydrant testing also provides field verification of the engineering design to ensure sufficient fire flow within the development.

Please contact the local office at least 48 hours prior to test to arrange for proper development feed valves to be opened by American Water personnel.

Section 1 — Project Information

Project Name: _____
Contractor: _____
Prepared by: _____
Contact Number: _____

Section 2 — Fire Hydrant Test Information

PRESSURE HYDRANT

FLOW HYDRANT

Location: _____

Location: _____

Static Pressure: _____

Flow (gpm): _____

Residual Pressure: _____

OFFICE USE

American Water Company Hydrant Numbers:

Pressure Hydrant #: _____

Flow Hydrant #: _____

Date: _____

Completed by: _____